

LOFAR Roll-out update

Corina Vogt
LOFAR/ASTRON



The Roll-out is progressing...

- CS302 - handing over in progress
- RS307 - hardware is on the ground
- connectivity problems
- RS503 - the last HBA tiles are placed
- finished end next week

==> These are the first three LOFAR stations!!!

More stations to come...

- Building company (HAK) working now with three roll-out teams
- Cabinets are placed at various stations
- Couple of stations have been flattened and set out

More stations to come...

- RS106: LBA and cables placed
- RS208: Start digging cable trenches
- CS301: digging cables & setting out LBA
- CS030: digging cables & setting out LBA
- Coming up: RS306, CS401 or CS032,
RS509, RS205, RS103

CEP roll-out

- CEP hardware has arrived and being installed