


LOFAR Roll Out Update

André W. Gunst



- CS302: up and ready (connection issue solved)
- RS307: up and ready
- RS503: up and ready



- RS106: LBA+HBA, fibre present, nc
- RS208: LBAs ready, first HBAs, fibre present, nc
- CS030: LBAs ready, fibre present, nc

- CS401: LBAs ready, fibre 18 July
- CS021: LBAs ready, fibre 18 July
- CS032: LBAs ready, fibre 18 July

- RS306: LBAs ready, no fibre
- CS301: LBAs ready, no fibre, waits for CS001 & CS024


- CS501: “Piketten” laid down.
- RS509: needs to be flattened, cabinet installed
- RS103: almost flattened, cabinet concrete this week
- CS201: ground is too soft and will be improved

- Superterp (CS002 – CS007) will be flattened
- After “bouwvak” installation is continued




CIT

OCN



KPN backbone will be moved 17 August
(~ 1 week no station connections)

CN



- 72 offline nodes
- 24 storage nodes
- 8 data switches
- 2 Front End nodes



Effelsberg roll out





- Routing in between VLANs → 10% data loss
- No ARP messages → no timestamp → bad LCU
– board connection
- Fibre balancing option on
- Problem isolated to a switch in Groningen

