

"CS1" Status

CS008

CS010

CS001 CS016



HBA status

- ◆ All 30 HBA dipoles were placed
 - ⊕ Poor single dipoles (17) of them are removed from the field this morning
- ◆ All 6 tiles are working
 - ⊕ All modems are placed (tiles are controllable)
- ◆ Beamtracking in debugging phase
- ◆ Michiel B. will validate the HBA beamtracking

RSP III status

- ◆ 36 RSP III boards in house
 - ⊕ 18 boards are tested and (now) ok
 - ⊕ Upgrade of one station (CS001) with 4 * RSP III
 - ⊕ Remote update is not operational yet
 - ⊕ RSP II boards will be used in CS001t (Dwingeloo testsystem)

Transient Buffer Boards

- ◆ Two of them will arrive today ...

CEP Achievements

- ◆ 48 subbands @ 160 MHz
- ◆ 36 subbands @ 200 MHz
- ◆ This scales up for one station to
 - ⊕ 30.00 MHz @ 160 MHz
 - ⊕ 28.13 MHz @ 200 MHz

Measurement Sets

- ◆ Currently one subband per MS is written
- ◆ All MSs of one observation are stored in one directory

Example: /lifs001/L2007_02560/SB18.MS

Weekend measurements

- ◆ Should be defined before 10:00 AM on Friday
- ◆ Will be pre-tested in the morning
- ◆ Started at about 17:00 PM

LOFAR test environment

- ◆ Plan is to transfer CS1 in July to operations
 - ⊕ CS1 runs only with (stable) production software
 - ⊕ increase availability of the CS1 system for commissioning
- ◆ Plan is to build a LOFAR test environment with the old station hardware
- ◆ Currently two station “equivalents” are operational