

# LOFAR Status Meeting :: 09 Dec 2009

## Notes from the meeting

### LOFAR roll-out update (G. Heald)

- new CEP connections for a couple of stations
- team to install station electronics in Potsdam
- all superterp stations validated!
- position of station available through GoogleMaps → link to be placed at one of the LOFAR pages

### Observatory status update (M. Brentjens)

- entire super terp connected → pointing will be verified today
- no know electric fences at this moment
- CS030 RCU 78 HBA signal is very bad
- list nodes are phased out
- lifs nodes are phased out
- network modification completed, still resolving fall-out
- estimated life-time of observations approx. 4-6 weeks, given the growing size of data-sets
- solved issues:
  - MAC/SAS instability
  - RSP command dropped
  - discrete jumps in HBA power and RMS (possibly related to bad RCU in CS030)

### Wijnholds - Status HBA station calibration

- three-level approach
  1. characterization of the tiles
  2. station level
  3. array calibration → selfcal at CEP
- redundancy calibration
  - redundant baselines measure the same visibilities

From:

<https://www.astron.nl/lofarwiki/> - **LOFAR Wiki**

Permanent link:

[https://www.astron.nl/lofarwiki/doku.php?id=public:lsm\\_new:2009:2009-12-09\\_lsm&rev=1322763179](https://www.astron.nl/lofarwiki/doku.php?id=public:lsm_new:2009:2009-12-09_lsm&rev=1322763179)

Last update: **2011-12-01 18:12**

